City of Newton, Kansas City Engineer's Report

12/28/2023

		I		I		Tax	-
oject No.	Project Name	Location Centennial Park, N. of 12th on	Funding Source	Design	Construction	Status	Comments
912	Centennial Park Ballfield Improvements	Kansas	PBC	Complete	Complete	Complete	Grand Opening April 2023
					55	Finishing office building, new shop building RFP	Office Building & bathroom updates done by Dec 29th, platting
522	Park Maintenance Facility	1020 E. 12th	City	Complete	Underway	went out 12/26/23	complete
						1st Water tank complete, testing begins 1/3/24, existing tank will be removed in 2024	Construction started in 2022 & was stopped due to contaminated soils, state
457	Water Tank Reconstruction	W. 1st & Sand Creek	City Water Utility	Complete	2022-2024	& 2nd tank will begin	reviewed & approved to move forward once loan ammendment signed.
		K-15: BNSF to 11th and 13th to N.					Some full depth pavement repairs & mill/overlay, location
	K-15 Highway (Main Street) Mill & Overlay	City limit and 12th: Main to Sand				Project to start by Spring of 2024,	changed due to high bids, bid project 3 times, will only constru
507	CCLIP 2023	Creek	City/KDOT CCLIP	Complete	2024	APAC was the successful bidder	BNSF to 11th in 2024
	K 45 December of COUR 2024 25	K-15: 11th to 13th, 12th Street:	CIL /VDOT CCUD	Desire	2025	Commission approved engineering	Staff submitted for CCLIP funds for 2024 but they were not
	K-15 Reconstruction CCLIP 2024-25	Main to Pine	City/KDOT CCLIP	Design	2025	agreement 3/8/22 Building is closed in and on schedule.	awarded. Will try again for 2025.
						Staff will be moving in April-March, then	
						new building opens & old one is	Great community support with private donations. Full project
485	Public Library Reconstruction	7th & Oak, Military Park	NPL/Private/City	Complete	2023-24	demolished.	completion expected by June 2024
							Staff needs to coordinate demo with KDHE & BNSF due to soil
F44	Danie 220 N. Malin	220 N. A4-1-	C'h. CE	Underson	2024	Will put demolition out to bid once	contamination by BNSF, waiting on BNSF agreement. They wil
511	Demo 320 N. Main	320 N. Main NW Corner of SW 14th & Sand	City GF	Underway	2024	BNSF agreement is complete	pay for disturbed contaminated soils removal. Working w/KAWS, DU, Evergy, etc. Grand Opening occurred of
520	Stormwater Wetlands	Creek	Private	Complete	2023	Project Complete	11/30/23
503	Sanitary Sewer Rehab 2022-23	Various Locations	City Sewer Utility	Complete	2023	Project Complete	Had to add a change order for sewerline west of NRC Bldg
			,	- Compress		KDOT approved moving forward in	
						2024 with bidding, public mtg held on	
	36th Street & I-135 Interchange Reconstruct	36th & I-135	KDOT T-Works/City	Complete	2024-25	9/26/23	City pays approximately \$315K, KDOT funds remainder
						Construction is underway with RCB	RCB bad condition, pavement needs attention, brick street
						removal in phase 1 & waterline	w/sanitary sewer in middle, concrete patches, & waterline
510	SE 4th Street RCB & Street Rehab	S. Kansas to Walnut	City	Complete	2023-24	replacement underway	replacement
N/A	Enclave at SE 14th Paving	SE 14th, W. of K-15	Private	Complete	2022-23	Complete	Paving completed in early 2023
	Annual Overlay 2023	Area 6, includes Kansas: 12th to city limit	City	Complete	2023	Complete	
	Interurban 2nd Addition (Harvest Pointe)	,	1	complete	2023		
N/A	Paving	Phase 1, SE side	Private	Complete	2022-23	Complete	
N/A	Full Vision Fireline	3017 Full Vision Drive	Private	Complete	2023	Complete	
						·	
						Moved design to west side of Cow	
						Palace, state approved plans, R/W	
		Cow Palace: N. side US-50 to Full				acquired, Commission approved plans	
513	Cow Palace Sewer Extension	Vision	City/Full Vision	Complete	2024	12/28/23, bids 1/18/24	
N/A	New Hope Shelter Fireline	E. side Meridian, b/wn 1st & Sharp's Drive	New Hope	Complete	2023	Complete	
509	Autumn Glen 3rd Add. Paving, Ph. 1	E. side of S. Kansas, S. of SE 26th	City/Private	Complete	2022-23	Complete	
303	Ist Street Roundabout Paving	I-135 & 1st Street	City	Complete	2023	Complete	Contractor damaged KDOT sign, needs repaired
	ist street noundapout i armig	1 133 & 131 311 601	City	complete	2025	complete	contractor duringed tip or sign, needs repaired
						Construction will begin in early 2024,	Once deck repairs are complete, project will be halted until fal
512	SW 24th Street Bridge Rehab	SW 24th Street over Sand Creek	City	Complete	2024	King Construction is the contractor	when painting will occur
N/A	QuikTrip Paving & Storm Sewer	SE Corner E. 1st & I-135	Private	Complete	2023	Drainage & R/W paving remain	Expect Project Completion & Store Opening in Feb 2024
						Plan review occuring now, to be bid in	
521	Traffic Signal Improvements	E. 1st & Spencer	City/Private	Complete	2024	early 2024	Condition of development for traffic study & signal
						Project Underway, waterline & sewer	Dillons is adding a fueling station & kiosk on their site and
N/A	Dillons #77 Drainage Changes	NE Corner of S. Kansas & US-50	Private	Complete	2023-24	work complete	moving the detention pond
	TEAD To-FG - Charles	US-50 Eastbound Off-ramp at S.	KDOT	Commission	2022 22	Commission	Described and the second secon
	TEAP Traffic Study	Kansas	KDOT	Complete	2022-23	Complete Project bid on 12/21/23, Pearson was	Report complete, no signal warranted at intersection now
504	Fox Ridge Addition Phase 1 Water	E. of S. Kansas, S. of Country Club Drive	City/Private	Complete	2024	awarded bids 12/28/23	
304	Tox mage riddicion thase 1 water	E. of S. Kansas, S. of Country Club	City/Tivate	complete	2024	Project bid on 12/21/23, Pearson was	
517	Fox Ridge Addition Phase 1 Sewer	Drive	City/Private	Complete	2023	awarded bids 12/28/23	
				, , , , , , , , , , , , , , , , , , , ,		Project bid on 12/21/23, Pearson was	
515	Fox Ridge Add. Intersection	SE 10th & SE 14th Connector	Private	Complete	2024	awarded bids 12/28/23	
		E. of S. Kansas, S. of Country Club				Project bid on 12/21/23, Pearson was	
516	Fox Ridge Addition Phase 1 Streets	Drive	City/Private	Complete	2024	awarded bids 12/28/23	
	Country Club Sewer Lift Station & Sewer	Country Club Drive & Wedgewood				Plans near completion expected to bid	Lift Station is old and needs upgrading also adding in new flow
524	Rehab	Drive	City	Underway	2023-24	project in Jan or Feb 2024	from Fox Ridge development
		L	L		_		Development Driven: once plat recorded, water, sewer, stree
N/A	Sand Creek Station 5th Addition Plat	NW Corner of Anderson & SW 24th	Private	Complete	2023	Complete	drainage plans will be submitted.
						Duningt hid 42/24/22 C	
E10 F10	Washington Road Water 9. Commercial	Wachington Bood: CE 42 CE 444	City	Commiss	2024	Project bid 12/21/23, Commission	
518-519	Washington Road Water & Sewer Ext.		City	Complete	2024	awarded bids to Dondlinger 12/28/23	
	Railroad Extension in KLP, Phase 1	Standridge across SE 12th & upto SE 9th	City/KDOT	Complete	2024	City & KDOT negotiating grant agreement	City received State Fco Dayo Grant
	Hillside Paving	SE 12th to E. 1st	City/KDOT/EDA	Complete Complete	2024	Applying for grants	City received State Eco Devo Grant Did not get selected for latest Cost Share Grant
		12 2. 130		Complete	2024	Beginning design for summer 2024	
						construction, expect to build asphalt	
	Spencer Paving Rehab.	Spencer: 1st to SE 12th	City	2024	2024	for quick construction	Garver is the designer
	Sante Fe/Lindley Hall Waterline	7th & Poplar	USD	Complete	2023	Complete	Fireline
	Sand Creek Station 5th Phase 1 Water	NW Cor 24th & Anderson	Private	Complete	2024	Need to send plans to state	Waiting on Developer
	Sand Creek Station 5th Phase 1 Sewer	NW Cor 24th & Anderson	Private	Underway	2024	Design near completion	Waiting on Developer
	Sand Creek Station 5th Phase 1 Paving	NW Cor 24th & Anderson	Private	Underway	2024	Design near completion	Waiting on Developer
	SS4A Planning & Demo Grants	L	L			Waiting on grant agreements from	
	Implementation	City & County wide	FHWA/KDOT	Begin soon	2024	feds & state	
		E dat habour - Const				Designing turn lanes to widen E. 1st	
	Hillshore Industries Turn Large	E. 1st between Spencer &	Private/City/Carrat	Borin 2024	2024	for trucks turning into new	May need to add valve to water main for this day along the
	Hillsboro Industries Turn Lanes	Hillside	Private/City/County	Begin 2024	2024	development	May need to add valve to water main for this development
		Athletic Park, E. 1st & Sand				Preparing specs now, will bid out in	
	Fischer Field Turf Replacement	Creek	PBC	Underway	2024	1st qtr 2024, PBC will need to approve	
	Other Stuff Coming Soon:	JCM	. 50	C.Iuci way	2024	231 qui 202 i, i be will need to approve	
		asil a a	Delicate		2000 - :	Descible Description 9 Description	
	Cottonwood Crossing Ph. 2 Infrastructure	26th & Duncan	Private	Future	2023-24	Possible Rezoning & Development	
	Water Tower Painting	Spencer & High School	City	2023-24	2024-25	Can't begin until 1st St. Tanks complete	
		BNSF to 8th	City/Grant?	2023-24	2025	Submitting for grants	Signals are antiquated, parts are hard to obtain
			,,		2023		
	Signal Improvements Downtown	S. of US-50, along Kansas to I-					Ineed to loop lines for better flow & to maintain pressure during
	Water Main Extension, S. Side	S. of US-50, along Kansas to I- 135	City	2024	2025-26	Coming soon	Need to loop lines for better flow & to maintain pressure duri- main breaks